




RABLE10Carpark

Installation sequence at compact construction site
Option 1


Start installation

- Start with clear working area




Digging clearance for foundation

- Create 2x cavities; length 3 x width 3 x depth 1m




Placement of 2x Foundationslab

- Place 2x concrete foundations (+/- 2250 kg each) on levelled sandbed
- Aprox. 2 hrs for 2 persons




Filling foundation cavity

- Fill foundation cavity with sand




Filling Pavement

- Restore pavement around foundation




Column installation

- Install 2 sets of columns (4x 75kg)
- Aprox. 1 hrs for 2 persons




Truss installation

- Connect 3 Truss-sections (+/- 335kg each)
- Place complete truss (+/- 1000kg) on columns
- Aprox. 1,5 hrs for 2 persons




Sides installation

- Place 2x 10 Sides (35kg/pc) at each side of the truss
- Aprox. 2 hrs for 2 persons




Panel girders installation

- Place 54 girders (2kg/pc) on each topface of the construction
- Aprox. 2 hrs for 2 persons




Solarpanel installation

- Place 2x 50 solarpanels at each topface of the construction




Optional drainage installation

- Install 1 set of optional drainage pipes along the side & column at both sides of the construction
- Aprox. 2 hrs for 2 persons




Optional gutter installation

- Install 1 set of optional gutters along the bottomrail of the topface at both sides of the construction
- Aprox. 2 hrs for 2 persons



Installation completed

- Installation completed, ready to use
- Total installation time of RABLE-construction* aproximate 20 hrs for 2 persons



*excluding panels, inverters, cables and optional gutters & waterproofing




RABLE10Carpark

Installation sequence at larger construction site
Option 2


Placement of 2x Foundationslab

- Place 2x Concrete Foundation (+/- 2250kg) on levelled sandbed
- Aprox. 2 hrs for 2 persons




Column installation

- Install 2 sets of columns (4x 75kg)
- Aprox. 1 hrs for 2 persons




Floor-level truss installation

- Connect 3 Truss-sections (+/- 335kg each)
- Aprox. 1 hrs for 2 persons




Floor-level full construction assembly

- Assemble all sides, panel-girders (& optional gutters) to the truss
- Aprox. ** hrs for 2 persons




Complete construction assembly

- Lift the fully assembled construction (+/- 2000 kg) on top of the 2 column sets
- Aprox. 1 hrs for 2 persons




Solarpanel installation

- Place 2x 50 Solarpanels at each topface of the construction




Optional drainage installation

- Install 1 set of optional drainage alongside & column at each side of the construction
- Aprox. 2 hrs for 2 persons



Installation completed

- Installation completed, ready for use
- Total installation time of RABLE-construction* aproximate 16 hrs for 2 persons



*excluding panels, inverters, cables and optional gutters & waterproofing



Thank you!